

MPIC Cityplace Expansion 2026

Floors 8 & 9 · MPI HQ / Cityplace, 234 Donald St, Winnipeg

BOOTS ON GROUND

Sep 14

Floor 8, Phase 1

FLOOR 8 WORK

Sep 14 – Oct 1

34 clusters · 234 stations worked

FLOOR 9 WORK

Oct 2 – Oct 13

32 clusters · 138 stations worked

FINAL SIGN-OFF

Oct 27

fixed client walkthrough

Phase windows

FLOOR	PHASE	WINDOW	CLUSTERS	STATIONS	HOURS
Floor 8	Phase 1	Mon Sep 14 – Tue Sep 15	4	26	93h
Floor 8	Phase 2	Wed Sep 16 – Wed Sep 23	9	76	328h
Floor 8	Phase 3	Thu Sep 24 – Wed Sep 30	10	78	525h
Floor 8	Phase 4	Thu Oct 1 – Thu Oct 1	6	22	174h
Floor 9	Phase 1	Fri Oct 2 – Mon Oct 5	11	46	336h
Floor 9	Phase 2	Tue Oct 6 – Tue Oct 6	5	19	161h
Floor 9	Phase 3	Wed Oct 7 – Fri Oct 9	8	47	250h
Floor 9	Phase 4	Tue Oct 13 – Tue Oct 13	6	19	192h

Key dates

Mon Sep 14	Boots on ground — Floor 8 Phase 1 begins
Thu Sep 24	Floor 8 Compose trailer arrives
Mon Sep 28	Floor 8 Upside Tables
Tue Sep 29	Floor 9 Upside Tables
Fri Oct 2	Floor 9 trailer delivery — Floor 9 Phase 1 begins
Mon Oct 12	<i>Thanksgiving — no work</i>
Tue Oct 27	Final inspection / sign-off

How to read this document

This is a **preliminary schedule** — the movement sequence and phasing are the working basis; dates move with furniture delivery. The calendar on page 2 is the whole job at a glance — every working day, and which clusters are worked that day.

Each floor then gets a marked-up plan showing *where* every cluster sits, with a coloured badge giving the *day of the month* it is worked. A badge reading **18** means that zone is worked on the 18th. The table facing each plan lists the same days in full.

Master calendar · September – October 2026

Every working day and the clusters worked that day. Colour = phase.

■ Phase 1 ■ Phase 2 ■ Phase 3 ■ Phase 4 ■ Install crew

September 2026

SUN	MON	TUE	WED	THU	FRI	SAT
		1	2	3	4	5
6	7	8	9	10	11	12
13	14 Boots on ground — Floor 8 Phase 1 begins FL8 Phase 1 15 st · 52h A-S8 E-S8	15 FL8 Phase 1 11 st · 41h B-S8 C-S8	16 FL8 Phase 2 13 st · 63h J-CW8	17 FL8 Phase 2 5 st · 63h K-CW8	18 FL8 Phase 2 26 st · 42h B-CE8 D-CW8	19
20	21 FL8 Phase 2 15 st · 63h A-CE8 C-CE8	22 FL8 Phase 2 13 st · 67h E-CW8 H-CE8	23 FL8 Phase 2 4 st · 29h F-CW8	24 Floor 8 Compose trailer arrives FL8 Phase 3 22 st · 110h L-NW8 S-NW8 FL8 Install crew 5 st · 55h xx-S8	25 FL8 Phase 3 14 st · 161h M-NW8 T-NW8	26
27	28 Floor 8 Upside Tables FL8 Phase 3 5 st · 60h H-NE8 FL8 Install crew 10 st · 110h XX-CE8	29 Floor 9 Upside Tables FL8 Phase 3 37 st · 195h D-NE8 xxx-NE8	30 FL8 Phase 3 0 st · 0h P-NW8 NE8 unlabelled row 1 NE8 unlabelled row 2			

October 2026

SUN	MON	TUE	WED	THU	FRI	SAT
				1 FL8 Phase 4 22 st · 174h A-NE8 E-NW8 H-NW8 M-NE8 U-NW8 V-NW8 FL8 Install crew 4 st · 44h XX-CW8	2 Floor 9 trailer delivery — Floor 9 Phase 1 begins FL8 Install crew 5 st · 55h H-S8 FL9 Phase 1 28 st · 182h A-CE9 C-CE9 D-CE9 E-CE9 XX-CE9	3
4	5 FL9 Phase 1 18 st · 154h B-CE9 B1-S9 F-CE9 G-CE9 K-CE9 C1-S9	6 FL8 Install crew 8 st · 24h XX-NW8 FL9 Phase 2 19 st · 161h J-CW9 K-CW9 L-CW9 O-CW9 P-CW9	7 FL9 Phase 3 20 st · 94h B-NW9 L-NE9 N-NE9	8 FL9 Phase 3 20 st · 122h J-NE9 M-NE9 XX-NE9	9 FL9 Phase 3 7 st · 34h D-NW9 J/K-NW9	10
11	12 Thanksgiving — no work	13 FL9 Phase 4 19 st · 192h C-NW9 J-NW9 K-NW9 Q-NE9 R-NE9 S-NE9	14 FL9 Install crew 4 st · 44h 1-NE9	15 FL9 Install crew 3 st · 33h F-S9	16	17
18	19	20	21	22	23	24
25	26	27 Final inspection / sign-off	28	29	30	31

Floor 8 • where & when

Each badge is the **day of the month** that zone is worked. Colour = phase.

■ Phase 1 • Mon Sep 14–Tue Sep 15 ■ Phase 2 • Wed Sep 16–Wed Sep 23 ■ Phase 3 • Thu Sep 24–Wed Sep 30 ■ Phase 4 • Thu Oct 1–Thu Oct 1 ■ Install crew • separate stream



Floor 8 · day by day

16 working days · 34 clusters · 234 stations worked · 1408 crew hours

DAY	PHASE	CLUSTERS WORKED	STNS	HOURS
14 MON	Phase 1 Boots on ground — Floor 8 Phase 1 begins	SEP 14 A-S8 Move · 9 st · 31.5h SEP 14-15 E-S8 Move · 6 st · 20.8h	15	52h
15 TUE	Phase 1	SEP 15 B-S8 Move · 5 st · 20h SEP 15 C-S8 Move · 6 st · 20.8h	11	41h
16 WED	Phase 2	SEP 16-17 J-CW8 Move + Install · 13 st · 63.3h	13	63h
17 THU	Phase 2	SEP 17-18 K-CW8 Move + Install · 5 st · 63.3h	5	63h
18 FRI	Phase 2	SEP 18-21 B-CE8 Move · 10 st · 20.8h SEP 18 D-CW8 Move · 16 st · 20.8h	26	42h
21 MON	Phase 2	SEP 21-22 A-CE8 Install · 5 st · 42.5h SEP 21 C-CE8 Move · 10 st · 20.8h	15	63h
22 TUE	Phase 2	SEP 22-23 E-CW8 Move + Install · 7 st · 29.3h SEP 22 H-CE8 Move + Install · 6 st · 37.8h	13	67h
23 WED	Phase 2	SEP 23 F-CW8 Move + Install · 4 st · 29.3h	4	29h
24 THU	Phase 3 Floor 8 Compose trailer arrives	SEP 24-25 L-NW8 Move + Install · 11 st · 46.3h SEP 24 S-NW8 Move + Install · 11 st · 63.3h	22	110h
	Install crew	SEP 24-25 xx-S8 Install · 5 st · 55h	5	55h
25 FRI	Phase 3	SEP 25 M-NW8 Move + Install · 7 st · 80.3h SEP 25-28 T-NW8 Move + Install · 7 st · 80.3h	14	161h
28 MON	Phase 3 Floor 8 Upside Tables	SEP 28-29 H-NE8 Install · 5 st · 59.5h	5	60h
	Install crew	SEP 28-30 XX-CE8 Install · 10 st · 110h	10	110h
29 TUE	Phase 3 Floor 9 Upside Tables	SEP 29 D-NE8 Move + Install · 25 st · 63.3h SEP 29-30 xxx-NE8 Install · 12 st · 132h	37	195h
30 WED	Phase 3	SEP 30 NE8 unlabelled row 1 Move · 0 st · 0h SEP 30 NE8 unlabelled row 2 Move · 0 st · 0h SEP 30 P-NW8 New panels · 0 st · 0h	0	0h
1 THU	Phase 4	OCT 1 A-NE8 Install · 7 st · 17h · Team A OCT 1 E-NW8 Install · 1 st · 8.5h · Team B OCT 1 H-NW8 Install · 2 st · 17h · Team B OCT 1 M-NE8 Install · 4 st · 44h · Team A OCT 1 U-NW8 Install · 3 st · 33h · Team A OCT 1 V-NW8 Install · 5 st · 55h · Team B	22	174h
	Install crew	OCT 1 XX-CW8 Install · 4 st · 44h	4	44h

DAY	PHASE	CLUSTERS WORKED	STNS	HOURS
2 FRI	Install crew Floor 9 trailer delivery — Floor 9 Phase 1 begins	OCT 2-5 H-S8 Install · 5 st · 55h	5	55h
6 TUE	Install crew	OCT 6 XX-NW8 Install · 8 st · 23.6h	8	24h

Floor 9 • where & when

Each badge is the **day of the month** that zone is worked. Colour = phase.

■ Phase 1 • Fri Oct 2–Mon Oct 5 ■ Phase 2 • Tue Oct 6–Tue Oct 6 ■ Phase 3 • Wed Oct 7–Fri Oct 9 ■ Phase 4 • Tue Oct 13–Tue Oct 13 ■ Install crew • separate stream



Not pinned on this plan: 1-NE9, J/K-NW9, Field mod allowance — see the coverage page.

Floor 9 • day by day

9 working days • 32 clusters • 138 stations worked • 1017 crew hours

DAY	PHASE	CLUSTERS WORKED	STNS	HOURS
2 FRI	Phase 1 Floor 9 trailer delivery — Floor 9 Phase 1 begins	OCT 2 A-CE9 Install • 2 st • 17.0h • Team A OCT 2 E-CE9 Install • 3 st • 25.5h • Team A OCT 2 C-CE9 Move • 10 st • 31.5h • Team A OCT 2 D-CE9 Move + Install • 8 st • 53.0h • Team B OCT 2-5 XX-CE9 Install • 5 st • 55.0h • Team B	28	182h
5 MON	Phase 1	OCT 5 B-CE9 Install • 3 st • 25.5h • Team A OCT 5 B1-S9 Move + Install • 4 st • 19.0h • Team B OCT 5 C1-S9 Move + Install • 0 st • 0h • Team B OCT 5 F-CE9 Move + Install • 5 st • 27.5h • Team A OCT 5 G-CE9 Move + Install + New • 2 st • 49.5h • Team A OCT 5 K-CE9 Move + New • 4 st • 32.5h • Team B	18	154h
6 TUE	Phase 2	OCT 6 J-CW9 Move + Install • 5 st • 53.0h • Team A OCT 6 K-CW9 Install • 7 st • 48.4h • Team A OCT 6 L-CW9 Install • 2 st • 17.0h • Team B OCT 6 O-CW9 Install • 2 st • 17.0h • Team A OCT 6 P-CW9 Install • 3 st • 25.5h • Team B	19	161h
7 WED	Phase 3	OCT 7 B-NW9 Move + Install • 7 st • 27.5h OCT 7 L-NE9 Move • 8 st • 24.0h OCT 7-8 N-NE9 Install • 5 st • 42.5h	20	94h
8 THU	Phase 3	OCT 8 J-NE9 Install • 4 st • 25.5h OCT 8 M-NE9 Install • 8 st • 8.5h OCT 8-9 XX-NE9 Install • 8 st • 88.0h	20	122h
9 FRI	Phase 3	OCT 9 D-NW9 Move + Install • 5 st • 27.5h OCT 9 J/K-NW9 Move • 2 st • 7.0h	7	34h
13 TUE	Phase 4	OCT 13 C-NW9 Move + Install • 2 st • 27.5h • Team B OCT 13 J-NW9 Move + Install • 2 st • 27.5h • Team B OCT 13 K-NW9 Move + Install • 5 st • 27.5h • Team B OCT 13 Q-NE9 Install • 0 st • 0h • Team A OCT 13 R-NE9 Install • 6 st • 66.0h • Team A OCT 13 S-NE9 Install • 4 st • 44.0h • Team A	19	192h
14 WED	Install crew	OCT 14 1-NE9 Install • 4 st • 44.0h	4	44h
15 THU	Install crew	OCT 15 F-S9 Install • 3 st • 33.0h	3	33h

Basis. Preliminary schedule built from Jet Gamis’s Aug 13, 2026 drawing matrix, MITG’s per-cluster quote estimates (MIG-2026-011/012/013/014), and the Aug 26, 2026 project logistics plan. Sequence and phasing are the working basis — dates move with furniture delivery. Reconfigure-only figures exclude net-new stations. Live version: [projects.mitg.info](#)